BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Upgrading street lighting of Bangalore major roads current works.
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ / Dated:
3	Head Of Account	P-1517 Upgrading street lighting of Bangalore major roads
4	Work Order No & Date	EE/ELE/DZ/WO/ 000018/17-18, Date: 12.02.2018.
5	Name Of the Contractor	M/s Sri Lakshmi Varadaraja Electrical stores
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	60 Days No
7	Measurement Recorded in	M.B No: 5128/17-18 Page No: 512770 to 781.
8	Check Measurement of the AEE/EE/on	M.B No: 5128/17-18 Page No: 512770 to 781
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.K N Babu Reddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs. 10,96,000/-	Rs. 968985/-	—	Rs. 127015/-

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

K.N. Babu
Asst/Junior Engineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive .Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

Scanned by CamScanner